# COMPLETION REPORT

| | | |
|---|---|---|
| 1 | Name of the work | Improvements to Footpath in 2nd cross road and other roads near Srirama Temple in Mallasandra, in Ward No. 13, in Shettyhalliub- Division. |
| 2 | Sanctioned Estimate No. & Date | CE/D2/AS/55/14-15 dt 29/10/2014 |
| 3 | Head of Account which is chargeable | Programme of works 14-15 Year- 2014-15 |
| 4 | ~~Instrument~~ Work Order NO. & Date | GE/DD/40/338/14-15 Date-31/3/2015 |
| 5 | Name Of Contractor | Sri. B UMESH, No. 127, 3rd Cross, Ramaiah Enclvave, Bangalore-560073. |
| 6 a | Time Stipulated for Completion of work | 90days |
| b | Delay in Exculpation of Work | |
| 7 | Measurement recorded in | 3425/14-15 |
| 8 | Check Measurement of the Asst | 342408-412/1 |
| 9 | Name of the office/official in charge of the work | Shettyhalli Subdy Dasarahalli division |
| 10 | a) Asst. Eng/junior Eng | G. Nagabhusan |
| | b) Asst. Exe Engineer | B.L Jayalingappa |

| Sanctioned Estimate Amout | Amout Claims As per Actually Vide As per bills | Excess | Savings |
|---|---|---|---|
| 15-00 Lakhs | 13,95,406/— | — | Rs. 6478/- |

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

31/8/15
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು